

APPLICATION No.: 21014

LOCATION: 173-175 Crapo St

## TAP CLEARED

OWNER: \_\_\_\_\_

31-313

MEASURES:

May 7, 1926

S from S Line Division St 15.4'

E from W Crapo St 6.5'

S from N line house 12.6'

1" COPPER SERVICE

8-15-2019: Lead service line replacement program

phase 1, Contractor P. Gioiosio &amp; Sons

TYPE CU, Diameter 1 inch, Water Pressure 90

Distance from main to curb stop 8'

Distance curb stop to meter 17'

Distance from curb face to curb stop 1.8'

Depth of service 3.5'

Total length of new pipe installed 17'

Curb stop replaced:NO Size 3/4"

Corporation replaced:NO Size 3/4"

Ball Valve furnished:YES Size 1'

Remarks; 1- 3/4" union installed where shown

DATE

BEF.

AFT.

REMARKS

5/12/95: reamed

[illegible]

### CHARGE OUTS

