

APPLICATION No.: 21016

TAP CLEARED

LOCATION: 207 Hathaway St

OWNER:

31-313

MEASURES: Nov. 18, 1925

E X Church St 194.8 ft

S X N Hathaway ST 9.0 ft

E X W line House 9.9 ft

1" Copper Service

06/26/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) 24.0

Distance from curb stop to meter (ft) 16.5

15.5 ft to house, 1 ft wall

Distance from curb face to curb stop (ft) 3.0

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 43.5

24.0 ft public, 16.5 ft + 3 ft whip

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

[illegible]