

APPLICATION No.: 21030

LOCATION: S.E. Cor. 114 Jenny Lind & Milton

OWNER: Eric Lindell

MEASURES: 3/4"

S from

W from E line

S from N line

L lead

Milton St.

Jenny Lind

house

12-9-25

7.0 ft.

6.9 ft.

3.0 ft.

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

12/7/90: TAP REAMED

1-25-99 Tap reamed

9/20/01 915 AM 2001-390-3446

*No one home checked for leak due to**poor pressure no leaks Berto 12/18/89*

12/7/90: Renewed from main to a point 1ft

Stock: 1ft. 3/4" copper tubing 1-3/4x3/4 Fig.413

=====

✓ 10-25-99 Renewed from main to property line. Stock: 25 ft. -
 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,
 1 - 5/8" x 3/4" lead to cop. adapt. XXS, 1 - 5/8" x 3/4"
 Fig. 413. DW White to maintain cut.

✓ 9-25-01 Renewed from property line to ins. cellar.
 12 ft. ins. prop. line) Stock: 12 ft. - 3/4" Copper tubing
 1 - 3/4" x 3/4" cop to cop cplg., comp.

6/9/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
 Renewed water service from main to a point 6 ft
 6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
 Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]