

APPLICATION No.: 21034

TAP CLEARED

9118-4663

LOCATION: N.S. 193 Sycamore, E. of Liberty

OWNER: Jos. Bruke

MEASURES:

5/8"

L lead

12-16-25

E from

Liberty

194.0 ft.

S from N line

Sycamore

8.3 ft.

E from W line

House

12.0 ft.

5/3/91: Renewed from $\frac{1}{2}$ ' outside curb stop to a point
 5 ft. Stock: 5ft. $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ " curb stop
 1- Caldwell stop box 2- $\frac{3}{4}$ x $\frac{5}{8}$ lead to cop adapt. xs

=====

3/18/92: Renewed from main to a point 1.0ft

Stock: 1.0ft $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ x $\frac{5}{8}$ lead - cop adapt.xs1- $\frac{3}{4}$ x $\frac{5}{8}$ Fig. 413

=====

===== LEAK AT ground clamp m.m.

3/30/05 Silva Construction repaired broken sewer. Replaced with
 6" PVC; 2 Ferncoes.

 11/05/04 - Silva Cont. #4 renewed service with 25 feet copper

DATE

BEF.

AFT.

REMARKS

3/18/92: TAP REAMED

OK. ELEC.

[illegible]

CHARGE OUTS

[illegible]