	APPLICATION No.: 21035	TAP CLEARED			
LOCATION:	198 Ryan St	DATE	BEF.	AFT.	REMARKS
OWNER:			11/14/96 Ream		
MEASURES:	December 17, 1925 S X Ryan St S X Ryan St S X S Line Kirby St S X S Line House 1" Copper Service O7/01/2019 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 95 Distance from main to curb stop (Ft) 24 Distance from curb stop to meter (ft) 25 Distance from curb face to curb stop (ft) 3.5 Depth of service (ft) 4.5 Total length of new pipe installed (ft) 49 Curb stop replaced: Yes size 1" Corporation replaced: Yes size 1" Ball valve replaced: Yes size 1"				