

TAP CLEARED 8612 00-33 ✓

DATE _____

BEF.

AFT.

REMARKS

6-28-63

Reamed

L lead

4-12-26

3-17-86 TAP REAMED

N from

Maxfield

204.5 ft.

W from E line

Rockdale Ave.

5.6 ft.

S from N line

House

7.3 ft.

4/26/06

Tap reamed

June 28, 1963 Renewed from main to 3 ft. inside main
3 ft. of 3/4" copper tubing 1 lb. wiping solder

11/2/78: Renewed 6" outside curb stop to inside cellar wall. 15 ft.-3/4" copper (6 ft. ins.); 3/4" curb stop; 3/4" x 3/4" lead-cop. adapt. XXS;

3/17/86: REnewed from main to a point 5ft. 2in.
Stock: 5ft. 2in. 3/4" copper tubing 1 3/4 x 3/4 lead
to cop adapt. xxs ___ 1 - 3/4 x 5/8 ___ Fig. 413

4/26/06 Renewed from main to curb stop. Stock: 17 ft. 3/4" copper tubing; 3/4" x 3/4" cop-cop cplg., comp. Tap reamed

7/16/08 - West End Water Main Rehab Contract #4 - Perrina Const.
Renewed service from main to a point 32 ft
32 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]