

APPLICATION No.: 21073

TAP CLEARED

✓

LOCATION: N.S. 261 Tarklin Hill Rd. W of Metcalf

OWNER: L Marchand

MEASURES:

5/8"

W from

S from N line

E from W line

L load

Metcalf

Tarkiln Hill Rd.

House

4-9-26

132.4 ft.

8.6 ft.

13.7 ft.

DATE _____

BEF.

AFT.

REMARKS

4-10-64

Reamed

7/9/12

2012-2702920

Oct. 29, 1974 Renewed from 6" outside curb stop to 6½ ft.
inside curb stop.

7 ft. - 3/4" Copper tubing	1 - 3/4" Curb stop
2 wipe joint	Caldwell Stop Box

April 10, 1964 Renewed from main to 1 ft. inside the main.
1 ft. of 3/4" copper tubing 1 lb. wiping solder
1 5/8" reused corporation coupling

7/31/12 - City crew renewed water service from main
to property line
47 ft - 3/4" copper tubing; 1 -3/4" curb stop; 1 Caldwell
stop box; 1 -5/8" x 3/4" lead to cop adapt xxs; 1 -5/8"x
3/4" Fig 413; Tap reamed. Foreman: Frank Bento

[illegible]

CHARGE OUTS

[illegible]