

APPLICATION No.: 2108TAP CLEARED 8944 4944LOCATION: 235 PleasantOWNER: P. Grace

MEASURES:

5/8" 3/4 copper

S from Russell 152.3

E from W line Pleasant 7.1

S from N line house 6.0

October 3, 1977: Renewed from main to 5 ft. from Main. 5 ft.-3/4" copper; 3/4" x 3/4" Fig. 413; 3/4" x 5/8" lead to cop. adapt. XS;

OCT 16 1979 Franklin renewed service from the main to the prop. line.

15 ft.-3/4" copper

1-3/4" curb stop

1-Caldwell stop box

1-5/8" x 3/4" Fig. 413

1-5/8" x 3/4" lead-cop. adapt.

11/3/89: Renewed from curb stop to ins. cellar. (9ft. ins. prop line) Stock: ~~18 ft.~~ 3/4" copper tubing 1-3/4" curb stop

1/5/04 Repaired collapsed 6" private sewer. Located & repaired 15 ft. of 6" sewer running south down Pleasant St. 4 ft. E x W gutter line to sewer main in Bedford St. Stock: 15 ft. 6" PVC; 6" straight fernco; 6" clay-asbestos fernco

-----

DATE

BEF.

AFT.

REMARKS

10/3/77

Reamed



[illegible]