

✓ APPLICATION No.: 21088

LOCATION: 75 Valentine St

TAP CLEARED

OWNER:

31-313

MEASURES: May 18, 1926

E X R. French Blvd (W) 230.8 ft

S X N Line Valentine St 8.8 ft

E X W Line House 10.2 ft

6/5/2019 1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 23

Distance from curb stop to meter (ft) 24

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 47

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY							
DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST	REMARKS

The diagram shows a cross-section of a structure. On the left is a rectangle. To its right is a semi-circular shape. A vertical line separates the rectangle from the semi-circle. The top of the semi-circle is labeled '49.5' and the bottom is labeled '47.1'. The vertical line is labeled '24.2' on the left and '22' on the right. A small circle at the bottom center is labeled 'c' and a small circle at the bottom right is labeled 'c'.

