

APPLICATION No.: 21091

TAP CLEARED 9003 2690

LOCATION: N.S. 169 Garfield , E. of Mt. Pleasant

OWNER: Isaih Hadfield

DATE BEF. AFT. REMARKS

1/19/90: TAP REAMED

10/5/93: tap reamed

MEASURES: 3/4" LLead Arp. 30 , 1926

E from	Mt. Pleasant	112.7
S from N line	Garfield	9.0
E from W line	House	2.6

1/19/90: REnewed from main to a point 2 ft.

Stock: 2 ft. 3/4" copper tubing 1-3/4x3/4 Fig. 413

1 - 3/4" x 3/4" lead to cop. = adapt. XS ===

10/5/93: Ch.90 project:

Medeiros Const. renewed service from main to prop line

Cont. supplied &amp; installed all stock:

30ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box

1-3/4x5/8 lead-cop adapt.xxs 1-3/4x3/4 Fig 413

Insp M Rose III

## NEW MEASURES

E x E line	Mt.Pleasant St.	110.0ft
S x N line	Garfield St	8.0ft
E x W line	House	2.5ft

=====

