

APPLICATION No.: 21100

TAP CLEARED 8549-0052 ✓

LOCATION: N.S. 29 Winsper, between Bolton & Hemlock

OWNER: E Queen

MEASURES: 5/8"

H lead

Apr. 17, 1926

W from

Bolton

254.7 ft.

S from N

Winsper

9.3 ft.

E from W

house

11.8 ft.

12/4/85: Renewed from 1/2' outside curb stop to a point 4.5 ft.

Stock: 5 ft. 3/4" copper tubing 1 - 3/4" curb stop

1 - Caldwell stop box 2 - 3/4 x 5/8 lead to cop adapt. comp.xxs

=====

Leak near meter 5/18/87 Dr. Bento

5/6/09 - City crew renewed the water service from main to property line & repaired section of sewer service & storm drain service
 36 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box; 1 -5/8" x 3/4" lead to cop adapt. xxs; 1 -5/8" x 3/4" Fig. 413; Tap reamed. 6 ft - 6" PVC pipe; 2 - 6" clay to PVC Fernco; 6 ft - 4" PVC pipe; 2 -4" clay to PVC Fernco. Foreman: Frank Bento

DATE

BEF.

AFT.

REMARKS

5/6/09

Tap reamed

[illegible]

CHARGE OUTS

[illegible]