

APPLICATION No.: 21123

TAP CLEARED

LOCATION: S.E. Cor. Conduit & 152 Tarkiln Hill Rd.

OWNER: A. F. Pittle

MEASURES: 3/4"

S from

W from E line

S from N line

L lead

Tarkiln Hill Rd.

Conduit

House

8-9-26

34.0 ft.

9.4 ft.

17.0 ft.

Sept. 30, 1975 Renewed from 1 ft. outside curb stop to inside cellar.

30 ft. - 3/4" Copper tubing (24 ft. inside)

3/4" Curb Stop Caldwell Stop Box

5/8" x 3/4" lead to copper adaptor XXS

- - -

Dec 15, 1995: Renewed from main to a point 2.5 ft

Stock: 2.5 ft 3/4" copper tubing 1-3/4x5/8 lead-cop adpat.xxs

1- 3/4 x 3/4 Fig 413

=====

Street reconstruction: May 28, 1997

Renewed from main to curb stop

Stock: 25.5 ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4x5/8 Fig 413

=====

DATE

BEF.

AFT.

REMARKS

955003270

Clean Elect

12/15/95: tap reamed

5/28/97

97220-2673

5/28/97: tap reamed

[illegible]

CHARGE OUTS