

APPLICATION No.: 21133

TAP CLEARED

LOCATION: 564 Allen St.

OWNER: Saul Abrams

MEASURES: 5/8"

L lead ~~COPPER~~ July 2, 1926

E from

Reed St.

27.5 ft.

N from S line

Allen St.

6.0 ft.

W from E l i n e house

11.3 ft.

6/19/78: Renewed 6" outside curbstop to a point 3½ ft. inside stop. 4 ft.-¾" copper; ¾" curb stop. Caldwell stop box; 2-5/8" x ¾" lead to cop. adapt. XS

3/26/90: Renewed from main to prop line

Stock: 16 ft. 3/4" copper tubing 1-3/4" curb stop
1-Caldwell stop box 1-3/4x5/8 lead to cop adapt. xs
1-3/4x3/4 cop to cop cplg. comp 1-3/4x5/8 Fig. 413

CHAP # 90 PROJ.

 $(1/2)$

6/2/03 - City renewed service from 1 1/2' outside curb stop to a point 8 ft. Damaged by fire truck that drove over curb stop. City crew damaged 6 ft of sewer service while repairing curb stop
8 ft - 3/4" copper tubing; 1 - 5/8" x 3/4" lead to cop adapt. xs;
6 ft - 6" PVC pipe; 2 - 6" clay to PVC Ferncos
Foreman: Danny Perry

BRADBURY-WARING, INC.

METER HISTORY

CHARGE OUTS

[illegible]

21133

APPLICATION No.:

TAP CLEARED

LOCATION: 564 Allen St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

6/14/19: Lead service replacement program, Phase 1

Contractor: P.Gioioso & Sons.

Type: CU, Diameter 1, Water Pressure 100

Distance curB stop to meter 28'

Distance from curB face to curB stop 1.3'

Depth of service 4'

Total length of new pipe installed 28'

CurB stop replaced: NO

Corporation replaced NO

Ball Valve furnished YES Size 1"

Distance main to curB stop (ft): N/A

[illegible]