

APPLICATION No.: 21209

LOCATION: 31 West Rodney French Blvd

TAP CLEARED

OWNER:

31-313

3/18/1927

MEASURES:

N X N Line Social St

37.0 ft

E X W Line W Rodney French Blvd

10.5 ft

S X S Line Bldg #29

29.2 ft

W Rodney French Blvd

4/9/2019 1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 95

Distance from main to curbstop (ft) 14

Distance curb stop to meter (ft) 15.4

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 18.4

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4" union installed 1LF outside curb stop

DATE

BEF.

AFT.

REMARKS

3/4/1981 Ream

[illegible]