

APPLICATION No.: 21251

TAP CLEARED

LOCATION: 148 Jenny Lind, N.E. Cor. Grnat

OWNER: Douglas Gay

DATE

BEF.

AFT.

REMARKS

1/27/07

Tap reamed

MEASURES: 3/4"

E from

S from N line

W from E line

Copper
L-lead

Jenny Lind

Grant

house

6-2-27

44.0 ft.

8.7 ft.

9.3 ft.

/ Oct. 19, 1976 Renewed from 6" outside curb stop to a point 3 ft. inside curb stop.

3 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop

Caldwell Stop Box 2 - 3/4" x 3/4" lead to cop. adaptor XXS

- - -

1/27/07 Renewed from main to inside cellar (15 ft. inside property line... permission to dig on property) Stock: 40 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413 Grenon

- - - - -

6/3/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
Renewed water service from main to a point 6 ft
6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]