

APPLICATION No.: 21272

TAP CLEARED 8513 0984

LOCATION: 75 Reed, N.W. cor. Bedford

OWNER: Levine

MEASURES: 5/8" L lead 7-16-27  
 N from Bedford 47.0  
 E from W line Reed 9.3  
 S from N line house 6.2

3/26/85: Renewed from 1/2' outside curb stop to a point  
 4.0 ft. Stock: 4.5 ft. 3/4" copper tubing  
 1 3/4" curb stop 1 #1 Caldwell stop box 2 3/4x5/8  
 lead to cop adapt. comp. xs

=====

=====

1/15/13: City Crew renewed from main to curb stop &  
 from curb stop to a point of 4' Stock: 14ft- 3/4" copper  
 tubing, 1- 3/4" Curb Stop 1- Caldwell Stop Box 1-3/4"  
 x 5/8" XS Lead to copper Adapt 1-5/8" x 3/4" Fig 413  
 Tap Reamed Foreman: R. Aquilar

7/30/2020 JLC renewed from Curb stop to meter

Inspected By Percy Reynolds

Coner of building to box 28ft

House to box 28.5 ft

Main to property Line 18 ft

Pipe inside property 22ft

all other measures the Same



[illegible]

## CHARGE OUTS

[illegible]