

SERVICE:

Application No. 21311 ✓

St. & No. ²⁰⁷ Smith, S. W. Cor. Cedar

Size Pipe

Kind Pipe

Laid

3/4"

L lead

Dec. 22, 1927

W from Cedar

St. 50.0 ft.

N from S line Smith

St. 6.7 ft.

E from W line Bldg.

St. 1.7 ft.

Laid with drain

City

15 ft. Earth

Taker .50

1.00

Labor ft. Earth ctg.

1 50

14 ft. Pipe

3 1/2 ft. Pipe

1 12

32 00

34 62

REMOVED 4/13/2005

7/25/89 Renewed from main to a point 7 ft. 7 ft. $3/4$ "
copper tubing. 1- $3/4$ " curb stop. 1- Caldwell stop box.
1- $3/4$ x $3/4$ lead to cop adapt. xxs. 1- $3/4$ x $3/4$ Fig.
413. tap reamed. St. cut: 3 x 6 warrenite. Side cut: 3
x 5 cement.

APR. 13, 2005 - SER CUT OFF @ TAP AND ALL MAT'L
ABANDONED IN GROUND.