

APPLICATION No.: 21326

LOCATION: 1207 Plainville Rd N.S. W. x Mt Pleasant

OWNER: L. E. Reynolds

MEASURES:

5/8" Llead March 29, 1928

E from 1st hydt E, x School house	190.0
-----------------------------------	-------

S from N line Plainville Rd 5.6

E from E line Body house	8.0
--------------------------	-----

August 29, 1974 Renewed from 6" outside curb stop to meter pit.

11½ ft. - 3/4" Copper tubing 3/4" Curb Stop

1 wipe joint

— — —

July 14, 1957 Renewed from meter box inside property line to meter inside cellar.

65 ft. of 3/4" copper tubing

Stock supplied and installed by owner's plumber.

6/18/09 - City crew renewed water service from main to property line

6 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box

Tap reamed. Foreman: Danny Perry

0079 0080 0081 0082 0083 0076 0084 0085 0086 0075 0087 0088 0089 0090 0091 0092 0093 0094 0095

6/18/09 - City crew repaired section of storm drain main damaged while doing water renewal

5 ft - 18" PVC pipe; 1 - 18" straight Fernco. Foreman: Danny Perry

0000 0000 0070 0030 0110 0000 0000 0000 0000 0000 0000 0070 0030 0000 0000 0000

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

6/10/09

3:30

2009-2312719

6-18-09

Tap reamed

[illegible]

CHARGE OUTS

[illegible]