

APPLICATION No.: 21381 3/4" L lead

TAP CLEARED

LOCATION: 912 Church St. E.S. 912 N of Holyoke

OWNER: Joseph M. Goyette

DATE

BEF.

AFT.

REMARKS

9/16/60

reamed

MEASURES: 3/4" L lead Dec. 17, 1928
 N from Holyoke 1519.5 ft.
 W from E line Church 5.7 9.0 ft.
 S from N line House 9.2 9.3 ft.
 W x W Porch 13.4 ft.

Sept. 16, 1960 Renewed from main to property line.
 41 ft. of 3/4" copper tubing - 3/4" copper stop:
 1" x 3/4" cop. to I.F. cplg., fig. 413
 3/4" lead to copper cplg.

07/22/14 City crew repaired tap leak
 Stock: 2ft - 3/4" copper tubing; 1 - 3/4" curb stop;
 1 - 3/4"x3/4" cop to cop cplg J. Medeiros

METER HISTORY

CHARGE OUTS

[illegible]

DUPLICATE in lieu of lost original
TAP CLEARED

LOCATION: 912 Church St.

CLEAR ELECT

OWNER:

MEASURES: 3/4"

~~Copper~~
L. lead

Dec. 17, 1928

N x Hclyoke St.

1,519.5 ft.

W x E line Church St.

9.0 ft.

S x N line house

9.3 ft.

Sept. 16, 1960 Renewed from main to property line.

41 ft. - 3/4" copper tubing

1 - 3/4" copper stop: W x E line Church St.

5.7 ft.

S x N line house

9.2 ft.

W x W line Porch

13.4 ft.

1 - 1" x 3/4" cop to i.f. cplg. fig. 413

1 - 3/4" lead to copper cplg. - Tap reamed

1 CI stop box standpipe

The old lead stop and lead returned to repair shop

Stock supplied & installed by Contractor, Campanella & Cardi

Work done while widening Church St.

1/8/92: Renewed from 6ft outside curb stop to ins.cellar(16ft ins.
prop line) *Stock: 29ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x3/4 cop-cop cplg.comp..

COP COP CPLG. INSTALLED AT GAS MAIN 12FT. W X EL CHURCH ST

A	CAS	MAIN	Z
+	+	+	+

DUPLICATE in lieu of lost original
TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

1/8/92	9202	1759
--------	------	------

METER HISTORY

[illegible]

CHARGE OUTS