

APPLICATION No.: 21405

TAP CLEARED

LOCATION: 189 Plymouth St.

OWNER: Abbott A. Shuster

MEASURES:

5/8" L lead May 17, 1929

W from Whittier St. 293.8 ft.

S from N line Plymouth St. 8.7 ft.

W from E line house 8.5 ft.

12/22/91: Renewed from main to a point 1.3ft

Stock: 1.3ft 3/4" copper tubing 1-3/4x5/8 lead-cop  
adapt.xs 1-3/4x5/8 Fig. 413

7/6/92 Renewed from 1/2' outside curb stop to a point 6ft

Stock: 6ft 3/4" copper tubing 1-3/4" curb stop  
1-Caldwell stop box 2-3/4x5/8 lead-cop adapt.xs

4-25-01 Silva Const. renewed from newly installed 8"  
main to property line. Stock: 33 ft. - 3/4" Copper tubing  
1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1-5/8"x3/4" lead  
to cop. adaptXXS, 1 - 3/4" Corporation Tap. Silva Const.  
to maintain cut.

Date: 3/22/2019 Contractor: City of New Bedford  
Renewed from Curb stop to Meter  
Cop-.75 Box of 3/4" Tubing Units 34 UOM Feet  
Bush -.75 x 3/4" x 1/2" Brass Bushing.5 Units 1 UOM Each  
BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each  
CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each  
CoxCop-3/4" Copper to Copper 3/4 coupling Units 1 UOM Each  
TElbow-3/4" 90\* Threaded Copper 4 Elbow Units 1 UOM Each

DATE BEF. AFT. REMARKS

12/22 MAS 43004

12/22/91: TAP REAMED

7/6/92 9228 0048

## METER HISTORY

[illegible]

## CHARGE OUTS