

APPLICATION No.: 21459

TAP CLEARED ✓

LOCATION: Pier 4 (supplied from exten. of pipe)

OWNER: John Dunn SEA FUELS MARINE SERVICES

MEASURES: 2"

C.I.

July 30, 1930

E from E

N.Y., N.H. & H.R.R. 42.3 ft.

S from S

Tank foundation 4.2 ft.

2" stop in Box

 October 13, 1971 Repaired a broken line from a point 5 ft. E x E side of meter pit to a point 8 ft.

3 ft. of 1" copper tubing 2 1" couplings

This service broken by Electric Light Co. they will maintain out.

 Feb. 25, 1977 Renewed from the meter pit to a point 10 ft. southerly where a new 1" curb stop was installed.
 Measures of 1" curb stop:

S x S line wall (of oil tanks) 6.9 ft.

South of center meter pit 4.0 ft.

West of meter pit 3.5 ft.

10 ft. - 1" Copper tubing 1" curb stop

1 Caldwell Stop Box

 Oct. 18, 1978 Installed a 1" service from the 8" main to an existing curb stop. Tap & Tapping of main was supplied by Contractor:

58 ft. - 1" Copper tubing 1 Caldwell Stop Box

[illegible]

CHARGE OUTS

[illegible]