

APPLICATION No.: 21467

LOCATION: 163 Plymouth St

TAP CLEARED

OWNER:

31-313

MEASURES:

163 Plymouth St

Date: 2/24/2023

Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper

Size: 3/4"

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 22 UOM Feet

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

MeterCou 5/8" Meter Coupling p- (5-8)" Units 2 UOM Each

Bush- 3/4" x 1/2" Brass Bushing (3-4)"x (1-2)" Units 2 UOM Each

(3-4)" 3/4 PROGRESS 90 PROPRE SS 90 Units 2 UOM Each

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

FncxCxP- 6" CLAY TO PVC 6 Units 2 UOM Each

PvcP -8 8" PVC Pipe (13 ft lengths) Units 8 UOM Feet

DATE

BEF.

AFT.

REMARKS

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 21467

TAP CLEARED

LOCATION: 163 Plymouth St.

OWNER: Thomas A. Booth

MEASURES:

5/8" L lead June 3, 1930

W from Whittier St. 75.4 ft.

S from N line Plymouth St. 8.9 ft.

E from W line house 4.3 ft.

Nov. 20, 1980: Renewed from 6" outside curb stop to the property line.

6.5 ft.-3/4" copper

1-3/4" curb stop

1-Caldwell stop box

2-5/8" x 3/4" lead-cop. adapt. XS

12/22/91: Renewed from main to a point 1.3ft

Stock: 1.3ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xs

1- 3/4x5/8 Fig.413

=====

4-25-01 Silva Const. renewed from newly installed

8" main to curb stop. Stock: 3/4" Copper tubing,

1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1-3/4" Corp.
oration tap. Silva Const. to maintain cut.

DATE BEF. AFT. REMARKS

12/22/91: TAP REAMED

[illegible]