

APPLICATION No.: 21481

LOCATION:

175 Rockdale Ave

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

OWNER: _____

31-313

MEASURES:

Date: 12/23/2019 Contractor: City of New Bedford
Renewed Curb stop to Meter
CiCRbBx Cast Iron Curb Stop Boxes Units 1 UOM Each
BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each
Cop.75 Box of 3/4" Copper Tubing Units 50 UOM Feet
FS 90-.75 3/4" Female sweat 90 Units 1 UOM Each
MTxFS 3/4" Male Thread x Female 90-.75 Swear 90 Units 1 UOM Each

METER HISTORY

[illegible]

CHARGE OUTS

175 Rockdale Ave, Dartmouth, MA

APPLICATION No.: 21481

LOCATION: 155 Rockdale Ave

OWNER:

(~~IN~~ACTIVE SER)

31-313

MEASURES: 5/8" L Lead 08-22-1930

W from Dartmouth St 39.5

N from S line Rockdale Ave 16.7

E from W line Building 7.6

*** Laid with drain

5/3/11 - City crew renewed service from main to property line and moved curb stop 18 ft s x water main and remove water pit

21 ft -3/4" copper tubing; 1 -3/4" curb stop;

1 Caldwell stop box; 1 -3/4" lead to cop adapt xxs;

1 -5/8" x 3/4" Fig 413; Tap cleaned. Foreman: D. Perry

W from W line Dartmouth St (South) 43.2

W from W line Dartmouth St (North) 14.8

N from S line Rockdale Ave 0.8

E from W line Building 61.8

N from NE Corner of Building 38.5

Main to Property Line 19.0

✓ Pipe inside Property 70.0

W from Pole 30.3

E from Pole 63.2

S from Curb 6.6

5/13/11 - New measures above to the relocated curb stop

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

4/20/11

12:00 2011-1609222

Active

METER HISTORY

[illegible]

CHARGE OUTS