

APPLICATION No.: 21778

## TAP CLEARED

LOCATION: 1421 Morton Ave

OWNER:

31-313

MEASURES: Jun. 16 39

N X Tobey St 40.0 ft

E X W Line Morton Ave 9.0

N X N Line House 3.0 ft

1" Copper Service

11/29/2017 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 60

Distance from main to curb stop (ft) 9.0

Distance from curb stop to meter (ft) 34.8

Distance from curb face to curb stop (ft) 1.0

Depth of service (ft) 4.3

Total length of new pipe installed 43.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced : yes size 1"

Remarks: Removed bldg on existing service to pull

2' X 4' X 5' = 1.5 cyd 3 while pulling new copper

was damaged needed to excavate from house to curb

stop, second boulder 5' X 3' X 2.5'

[illegible]