

21828

✓

227 Orchard St.

Joao Mascarenhas

MEASURES:	3/4"	Copper	May 13, 1940
	S from	Bedford St.	161.4 ft.
	E from W line	Orchard St.	6.4 ft.
	N from S line	House	14.4 ft.

August 27 & 28, 1964 Renewed service from 6" outside curb stop
to 28 ft. outside curb stop
27 ¹/₂ ft. 3/4" copper tubing 1 3/4" copper coupling A-1525
2 lbs. wiping solder

5/25/79: Renewed from curb stop to property line.
6 ft 1-3/4" copper; 3/4" x 3/4" lead-cop. adapt. XXS;
Caldwell stop box; 3/4" curb stop;

9/15/94: Biszko Cont. renewed from new 8" main to curb stop
Cont. supplied all stock & will maintain trench
12ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box
1-3/4" corporation tap Insp. F Bento

BRADBURY-WARING, INC.

9/2/99

TOLD MRS. PINHO TO
GET PRIVATE CONTRACTOR
AS PUNCH 15' 14". (GAVE HER
A LIST OF PRIVATE CONTRACTORS
(HOOKED HOUSE TO HOUSE)
J.

[illegible]

CHARGE OUTS