

21848

✓

TAP CLEARED

OWNER:

31-313

MEASURES: 08/13/40

W X Acushnet Ave

783.0 ft

S X N Line Sassaguin Ave

7.9 ft

E X W Line House

10.1 ft

1" Copper Service

12/12/2017 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water Pressure n/a

Distance from main to curb stop (ft) 30

Distance from curb stop to meter (ft) 35

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 4.8

Total length of new pipe installed (ft) 65

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball Valve replaced: Yes size 1"

[illegible]