

APPLICATION No.: 21905

TAP CLEARED

LOCATION: 1429 Morton Ave

OWNER:

31-313

MEASURES: 06- 26-41

N X N Line Toby St 82.0 ft

E X W Line Morton Ave 8.7 ft

N X S Line House 5.2 ft

1" Copper Service

12/5/2017 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 60

Distance from main to curb stop (ft) 7.6

Distance from curb stop to meter (ft) 43

Distance from curb face to curb stop (ft) 3.8

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 50.6

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

Remarks: while excavating crew broke 10" C.I. main crew cut out

bad section and replaced with 8' pc. of D.I. and

two repair clamps

Crew brok out ledge @ main

DATE

BEF.

AFT.

REMARKS

[illegible]