

LOCATION: 130 Arnold St.

OWNER: Lincoln Hathaway

MEASURES: 5/8" L lead

W from ArchStreet

N from S line Arnold

July 19, 1875

20.0 ft.

6.4 ft.

6/21/85: Renewed from 1/2' outside curb stop to ins. cellar.

(5 ft. ins. prop line) Stock: 13 ft. 3/4" copper tubing

1 curb stop 1 Caldwell stop box 1 3/4 x 5/8 lead to cop adapt.xs

=====

Nov 1, 1996: C.L. area Biszko Cont.

Plugged service during cement lining

Renewed from main to a point 1.6ft in front of main

Stock: 1.6ft 3/4" copper tubing 1-1/2"x3/4 Fig 413

Insp. F Bento

Street reconstruction April 17, 1997

Renewed from main to curb stop

Stock: 9ft 3/4" copper tubing same curb stop

same Caldwell stop box same Fig 413

=====

11-9-2000 Water Dept. renewed from main to a point .10 ft.

Stock: .10 ft. - 3/4" Copper tubing, 1 - 3/4" x 3/4" cap to cap

cut. cplg., comp. 1 - 3/4" Corporation tap. Water DEpt. to maintain

11-14-2000 Renewed from newly installed 8" main to a point 1 ft.

Stock: 1 ft. - 3/4" Copper tubing, 1 - 3/4"x3/4" cop to cop.

cplg., comp., 1 - 3/4" Corporation tap. Water Dept. to maintain cut.

DATE _____

BEF.

AFT.

REMARKS

11/1/96:	tap reamed
----------	------------

4/17/97: tap reamed

-3249

METER HISTORY

[illegible]

CHARGE OUTS