

22013

APPLICATION No.:

LOCATION: 230 Downey St (S.S.) W x Mt. Pleasant St

TAP CLEARED

DATE BEF. AFT. REMARKS

OWNER:

31-313

6-23-99 Tap Reamed

MEASURES: 3/4" Copper Orig Date: 98/24/1943

8/25/08 - New measures 3/4" curbstop  
W from W line Mt. Pleasant St. 296.0  
N from S line Downey St 7.5  
W from E line House 3.8  
E from W line House 16.5  
N from N line House 6.2  
Main to property line 18.0  
Pipe inside property 15.0

8/25/08 - Chris Mendoza renewed service from curb stop into cellar  
Inspected by Percy Reynolds  
-----

[illegible]



APPLICATION No.: 22013

TAP CLEARED

LOCATION: 230 S.S. Downey St., W x Mt. Pleasant

OWNER: Joseph Sangton Jr.

MEASURES:

DATE	BEE.	AFT.	REMARKS
------	------	------	---------

6-23-99 Tap reamed

3/4"

H Lead

Aug. 24, 1943

W from

Mt. Pleasant

296.0

N from S line

Downey

7.5

W from E line

House

3.8

Feb. 26, 1968 Renewed from curb stop to a point  $1\frac{1}{2}$  ft. inside  
curb stop  $1\frac{1}{2}$ ' -  $3\frac{1}{4}$ " copper tubing used  
1-wipe joint.

☐ ☐ ☐

Nov. 8, 1966	Renewed from main to $\frac{1}{2}$ ft. inside curb stop, 12 $\frac{1}{2}$ ft.
of 3/4" copper tubing	1" x 3/4" cop. to cop reducing cplg
8" x 1" saddle Dresser	1" corp
1" curb stop	lb. wiping solder

6-23-99 DW White renewed from main to property line.  
Stock supplied by contractor: 16 1/2ft. - 3/4" Copper  
tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,  
1 - 3/4" x 3/4" lead to cop. adapt. XXS, 1 - 1" x 3/4"  
cop to cop cplg., comp., 1 - 1"x1" Fig. 413.

DW White to maintain cut.

## METER HISTORY

[illegible]

## CHARGE OUTS