

APPLICATION No.: 22078

TAP CLEARED

LOCATION: 1088 Tobey St

DATE

BEF.

AFT.

REMARKS

OWNER:

12/2/02

31-313

MEASURES: 11/07/1944

W X W Line Morton Ave

403.4 ft

N X S Line Tobey St

7.4 ft

E X 1st hyd. W X Morton Ave

97.1 ft

1" Copper Service 11/29/2017

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure N/A

Distance from main to curb stop (ft) 9.6

Distance from curb stop to meter (ft) 33.3 +2

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.1 ft

Total length of new pipe installed (ft) 44.9

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

Remarks: crew had corp come out of main. Needed
shut down, crew placed wrap on main to install corp

[illegible]