

APPLICATION No.: 22135

LOCATION: 1070 Tobey St

TAP CLEARED

OWNER:

31-313

MEASURES: 11/20/1945

W X W Line Tobey Lane

122.5 ft

N X S Line Tobey St

7.3 ft

W X W Line House

1.2 ft

1" Copper Service 11/27/2017

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, DIameter 1in, Water pressure 60

Distance from main to curb stop (ft) 10.2

Distance from curb stop to meter (ft) 35.8

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.7

Total length of new pipe installed (Ft) 46

Curb stop replaced: Yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: Yes size 1"

Remarks: placed saddle on 6" main due to bad
corp installation

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

