

LOCATION: E.S. 620 Church St. S of Brockton St.

OWNER: Albert F. Mathews

MEASURES: 3/4"

H. Lead

May 17, 1946

S from S line

Brockton

293.6 ft.

W from E line

Church

6.0 ~~8.6~~ ft.

S from N line

House

9.8 ~~12.3~~ ft.

W x W

Front Step

14.8 ft.

Sept. 9, 1960 Renewed from main to property line
 42 ft. of 3/4" copper tubing 3/4" copper stop:
 1" x 3/4 cop. to I. F. cplg., fig. 413
 3/4" cop. to leak coupling - Ford

June 27, 1977 Renewed from the main to the curb stop.
 32 ft. - 3/4" Copper tubing 1 - 3/4" x 1" Reducer
 1 ft. - 1" copper tubing 1" Corporation
 Caldwell Stop Box
 This service pulled up by Gas Co.

- - -

3/10/17 private company digging to install a retaining
 wall disturbed lead to copper adapter @ p/l causing leak
 we dug/replaced w/ new coupling copper t

DATE

BEF.

AFT.

REMARKS

9/9/60

reamed

METER HISTORY

CHARGE OUTS

[illegible]