

APPLICATION No.: 22207

LOCATION: 1091 Tobey St

OWNER:

31-313

MEASURES: July 8, 1946

W X W Line Tobey Lane

352.9 ft

S X N Line Tobey St

8.6 ft

E X W Line Meter Box

1.3 ft

1" Copper Service 12/4/2017

Lead Service Line Replacement Program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter 1in, Water pressure 60

Distance from main to curb stop (ft) 24.7

Distance curb stop to meter (ft) 14.5

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.8

Total length of new pipe installed (ft) 39.2

Curb stop replaced:Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

Remarks: Placed service sleeve on 6" CI main to replace corp

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

