

APPLICATION No.: 22211

LOCATION: E.S. 82 Summit St., N x of Maxfield St.

OWNER: Charles Plant

MEASURES:	3/4"	Copper	8-9-46
	N from N line	Maxfield St.	212.2 ft.
	W from E line	Summit	6.7 ft.
	S from N line	House	14.8 ft.

July 14, 1950 New from tap to 3 ft. on street side of curb stop
12 ft. of 3/4" copper tubing 1 3/4" corporation fig. 438
This service now connected to new main on Summit st.

8/27/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
renewed service from main to a point 5 ft
5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]