

APPLICATION No.: 22287

TAP CLEARED ✓

LOCATION: 32 Fulton St.

OWNER: Antone C. Ferreira

MEASURES:

5/8" 3/4"

H.E. Copper Oct. 28, 1946  
(1 1/2 ft. Lead)

W from W line Rockdale Ave. 364.0 ft.

N from S line Fulton St. 8.1 ft.

W from E line of house 4.9 ft.

July 30, 1968 Renewed from new 3/4" corporation inserted into new  
6" main 3.8 ft. from main 3.8 ft. - 3/4" copper tubing used  
3/4" corporation. Red Hed 1b. wiping solder

---

June 29, 1960 Renewed from a point 3 ft. inside property line  
from meter box to meter inside cellar. (meter was relocated)  
10 ft. of 3/4" copper tubing

7/22/92: Ch. 90 proj Renewed from main to 1.5ft inside prop line  
Note: brick wall at this location could not get to old work  
3.0ft inside) Pavao Const. supplied all stock & excavation  
22.0ft 3/4" copper tubing 1-3/4" curb stop Mu. 1-Caldwell stop box  
1-3/4x5/8 lead-cop adapt.xxs (1.5ft ins.P.L.) 1-3/4x3/4 fig 413  
tap reamed Insp.J.Rodrigues

NEW MEASURES: N x S line Fulton St. 7.5ft  
N x N line house 18.8ft

[illegible]

## CHARGE OUTS