

(1124)

APPLICATION No.: 22288

TAP CLEARED

LOCATION: S.S. ~~1-100~~ Phillips Rd. E of Church St.

OWNER: Roland Longpre

DATE

BEF.

AFT.

REMARKS

10-20-65

Reamed

MEASURES:

3/4"

Heavy Lead

11-6-46

June 29, 1995

tap reamed

W from W line

Wildwood Rd.

212.6 ft.

204.0 ft.

N from S line

Phillips Rd.

9.0 ft.

12.0 ft.

E from EV line

House

3.6 ft.

4.5 ft.

E x E line

meter pit

4.5 ft.

October 20, 1965 Rewiped joint at main.

N x center of pit 14.0 ft.

1 lb. wiping solder.

December 2, 1959 Repaired a broken service by reneweing copper tubing  
starting from a point 6 ft. from stop box toward property line.

This service was broken by the street dept.

1 ft. of 3/4" copper tubing

The street dept. is working here so they will maintain the sidewalk cut.

June 29, 1995: Phillips Rd. REconstruction

Todesca Corp renewed service from main to prop line

Stock: 19ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4 x 5/8 lead-cop adapt.xxs

1- 3/4x5/8 Fig 413

Cont. supplied all stock & will maintain trench

Insp. D MOnTy

ADDITIONAL MEASURES:

E x W line house 25.5 ft

E x W line hydt 4.9 ft

[illegible]

## CHARGE OUTS