

APPLICATION No.: 22299

LOCATION: 500 S.S. Hillman, E. of Jenney Lind Street

OWNER: Mathew Flaherty

MEASURES:	3/4"	Heavy Lead	12-6-46
	E from E Line	Jenny Line ST.	262.6 ft.
	N from S line	Hillman St.	7.2 ft.
	W from E line	House	2.8 ft.
	Laid with drain		

Nov 18, 1996: Renewed from main to prop line
Stock: 18ft 3/4" copper tubing 1-3/4" curb stop
1- Caldwell stop box 1-3/4x3/4 lead-cop adapt.xs
1- 3/4 x 3/4 Fig 413 =====

6/24/08 - West End Water Main Rehab Contract # 4 - Perrina Const

Renewed water service from main to a point 3 ft
3 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

964700329

11/18/96	tap reamed
----------	------------

[illegible]

CHARGE OUTS

[illegible]