

LOCATION: 18 Cedar St.

OWNER: Efsbiatios Xearhos

DATE BET. AFT. REMARKS

9/30/61

Reamed

MEASURES: 3/4"

E from	Cedar	33.3	36.2 ft.
S from N line	Court	6.0	6.0 ft.
W from E line	House	2.5	2.5 ft.
S x S line	House	8.5	

Sept. 30 & Oct. 2, 1961 Renewed from main to property line.

27 ft. - 3/4" copper tubing; 1-3/4" cop to cop stop, fig. 415; Tap reamed; 1# wiping solder; 1-3/4" cop to cop cplg;

Sept. 24, 1974 Renewed from the main to a point 8 ft. from the main. A new 3/4" Tap was installed.

8 ft. - 3/4" Copper tubing 3/4" McDonald tap
3/4" x 3/4" Cop to cop cplg.

Federico supplied the stock, labor, excavated & will maintain trench.

Leak was caused by settling of sewer trench.

Nov. 7, 1974 Renewed from the new 16" main in Court St to the curb stop.

20 ft. - 3/4" Copper tubing 3/4" McDonald tap
3/4" McDonald curb stop Buffalo stop box

METER HISTORY

CHARGE OUTS

[illegible]