

APPLICATION No.: 2317 3/4"

TAP CLEARED 8343-

LOCATION: 180-182 Cottage St.

OWNER: Edwin H. Andrews

MEASURES: 3/4"

Copper

06/05/1875

S from

Court

71.4 ft.

W from Eline

Cottage

6.3 ft.

N from S line

House

11.5 ft.

Sept. 25, 1968 Renewed from a point $\frac{1}{2}$ ft. outside curb-stop
to a point $3\frac{1}{2}$ ' inside curb-stop 4' of 3/4" copper tubing
3/4" Curb stop- Mueller 2 wiped joints

Oct. 1, 1971 Rewiped outside joint outside curb stop.

Oct. 28, 1983

Renew ed from $\frac{1}{2}$ ft. outside curb stop to inside cellar

24 ft. - 3/4" copper tubing (14 ft. inside)

1 - 3/4" curb stop 1 stop box

1 - 5/8" x 3/4" lead to copper adapt. XXS 239-91

5-5-99 M. Pavao Const. renewed from main to property
line. Stock by Contractor: 1 - 3/4" Copper tubing,

1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 5/8" x 3/4"
lead to cop. adapt. XXS, 1 - 5/8" x 3/4" Fig. 413.

M. Pavao Const. to maintain cut.

6/18/12 - City crew replaced top section of curb stop box

1 Caldwell stop box (top only). Foreman: Frank Bento)

DATE

BEF.

AFT.

REMARKS

5-5-99 Tap reamed

METER HISTORY

10/7/60

CHARGE OUTS