

APPLICATION No.: 2334

TAP CLEARED

LOCATION: 106 Pleasant

OWNER: O. Lonseea

MEASURES:

1"

N from Grinnell 127.1

W from E line Pleasant 7.0

N from S line House 10.2

09/04/13 City crew renewed from main to property line
Stock: 27ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 - Caldwell stop box;
1 - 5/8"x3/4" xxs lead to cop adapt; 1 - 1/2"x3/4" Fig 413; Tap reamed.

J. Medeiros

1" Copper Service-----

06/04/2019 Lead Service Replacement Program
Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 16.5

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4.8

Total length of new pipe installed (ft) 16.5

Curb stop replaced: No Corporation replaced: No

Ball valve furnished: Yes size 1"

DATE

BEF.

AFT.

REMARKS

9/4/13

2013-2203146

Tap reamed.

[illegible]