

APPLICATION ~~2339~~

TAP CLEARED ✓

LOCATION: 1265 PleasantOWNER: AngleinaMEASURES: 5/8" - 3/4"

N from	Merrimac	161.0
E from W line Pleasant		5.5
S from N line house		1.1

May 18, 1976 Renewed from the main to the prop. line.  
14 ft. - 3/4" Copper tubing 3/4" Corporation  
3/4" Curb Stop Stop Box  
5/8" x 3/4" lead to copper adaptor  
- - -

3/1/93: Replaced curb stop box Stock: 1-Caldwell stop box  
=====

9/18/03 Ran a new 8" sewer from intersection of  
Merrimac St. & Pleasant St. 140' +/- southerly on  
Pleasant St. to a new pre-fab smh. Picked up existing  
4" pvc sewer line of #1265 Pleasant St. and installed  
a new 6" sewer into new smh.  
-----

DATE

BEF.

AFT.

REMARKS

9310-0114

[illegible]

## CHARGE OUTS

[illegible]