

APPLICATION No.: 234

234

TAP CLEARED

I 5776 K

LOCATION: 155 North Cor. Cottage N.E.

OWNER: Mabel Nicklas

MEASURES:

3/4"

01-01-1870

N from

North

44.8 ft.

W from E line

Cottage

6.8 ft.

S from N line

Porch

2.2 ft.

9/28/81: Renewed from 2.0 ft. outside curbstop to 3.0 ft. inside stop. 5.0 ft.-3/4" copper; 3/4" curb stop; stop box; 2-5/8" x 3/4" lead-cop. adapt. XXS

9/30/02: Renewed from main to property line; 27 ft.-3/4" copper tubing; 1-3/4" curb stop; 1-caldwell stop box; 1-3/4 x 3/4 Fig. 413 tap reamed

12/13/04 Dug & located curb stop box to shut off for non-payment.

8/11/09 - Reis Asphalt renewed service from property line to meter
Owner charged \$70 inspection fee. Inspected by Manny Rose III
Additional Measures

W from W line House

18.0

Main to Property line

E from W line Cottage St

14.0

Pipe inside property

13.0

Note: 3/4" x 3/4" coupling 1 ft outside property line

DATE

BEF.

AFT.

REMARKS

✓

[illegible]

CHARGE OUTS

[illegible]