

#3 APPLICATION No.: 23479 3/4" Copper
LOCATION: 22 $\frac{1}{2}$ N.S. Quittacas Ave. E x Middleboro Rd.

OWNER: Petor R. Oullette P. 221-40747 PIT

MEASURES: 3/4" Copper May 18, 1951
E from E line Middleboro Rd. 241.5 ft.
S from N line Water Works property 38.0 ft.
E from E line 1st hyd. in Negus Way 141.7 ft.
N x main pipe 51.0 ft.

TAP CLEARED

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

12

8/23/10

2010-3500308

May 1, 1956 Renewed from 1 $\frac{1}{2}$ ft. between the curb stop and the meter box.

1 $\frac{1}{2}$ ft. of 3/4" copper tubing 2 wipe joints

Jan. 25, 1991 Service was switched from 4" C.I. main and tapped to 8" transite main on Negus Way.

1 - 8" x 1" D.S. Service Saddle	1" Hays corporation tap
2.0 f t. - 1" copper tubing	1 - 3/4" x 1" lead to cop. adapts XS (acting as a cop to cop
2.0 ft. - 3/4" copper tubing	1 - 5/8" x 3/4" lead to cop adapt XXS conn.)

Oct 22, 1996:

Removed tee that fed old water works barn
Installed 10ft 3/4" copper from curb stop to a point 10ft outside curb stop
Stock: 10ft 3/4" copper tubing same curb stop
1- 3/4x5/8 lead-cop-adapt. xxs 10ft out from curb stop

8/24/10 - City crew renewed from 1/2 outside curb stop to a point 3 ft
3 ft - 3/4" copper tubing; 2 - 5/8" x 3/4" lead to copper adapt. Foreman: Dennis Monty

SEE BACK FOR LOCATION

[illegible]

CHARGE OUTS

