

455

APPLICATION No.: 24094 3" Copper

TAP CLEARED

LOCATION: W.S. 445 County St. Bet. Court & Morgan St.

OWNER: N.B. School Dept. High School

MEASURES:	3"	Copper	8-25-53
	1-4" Dar. Tap. Gate Valve;	1-4" C.I. Gatebox	220#
	E from E line	Orchard	132.4 ft.
	S from N line	Court	25.1 ft.
	W from E line	Bldg.	136.0 ft.

✓ Aug. 19, 1974 Renewed from a point 3 ft. from the main
to a point 4 ft. from the north property line.
18 ft. - 3" Copper tubing 2 - 3" 45° Bends - copper
2 - 3" cop to cop cplg.

Federico supplied the stock, labor, excavated &
will maintain trench.

This service will be completely renewed from the new
16" main to be installed to the north property line by
Federico at a later date.

Measures:

45° Bend	10 ft. from the main
45° Bend	12 ft. from the main
3" cplg.	3 ft. from the main
3" cplg.	4 ft. S x N line prop. line

- - -

DATE

BEF.

AFT.

REMARKS ✓

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 2409422,

TAP CLEARED

LOCATION: 445 County St.

OWNER:

MEASURES: 3"

✓ Jan. 29, 30, 1975 Renewed from the new 16"
main in Court St. to the property line.
1 ft. - 3" C.I.C.L. pipe (not ductile)
20.3 ft. - 4" C.I.C.L. Class 2 Ductile
16" x 16" x 6" C.I.C.L. Class 250 tee, M.J.
6" x 4" C.I.C.L. Class 250 reducer, M.J.
4" Smith Private gate valve, M.J.
4" x 3" C.I.C.L. Class 250 Reducer, M.J.
3" Caulking connection
3" lead joint
3" cop to cop cplg.

Measures

4" Private Smith Gate Valve:

W x W line County St.	199.1 ft.
N x S line Court St.	17.5 ft.
W x W line Steps	23.1 ft.
S x S line Bldg.	44.2 ft.

6" x 4" Reducer

W x W line County St. 199.1 ft.
N x S line Court St. 15.7 ft.

4' x 3' Reducer

W x W line County St. 199.1 ft.
N x S line Court St. 37.0 ft.

3" Caulking connection	
------------------------	--

W x W line	County St.	199.1 ft.
N x S line	Court St.	39.8 ft.

3rd cop to cop cplg.

W x W line County St.	199.1 ft.	
On north line Court St.		

[illegible]

CHARGE OUTS

[illegible]