

APPLICATION No.: 24140 3/4" Copper

## TAP CLEARED

LOCATION: E.S. 44 Cornell St. N x Kempton St.

OWNER: John J. Smith

MEASURES:	3/4"	Copper	Oct. 16, 1953
	S from S line	Grant	536.2 ft.
	W from E line	Cornell	7.9 ft.
	S from N line	House	9.3 ft.

6/20/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed water service from main to a point 6 ft

6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives, CDM  
-----

DATE

BEF.

AFT.

REMARKS

## METER HISTORY

[illegible]

## CHARGE OUTS