	APPLICATION No.:		TAP CLEARED			
LOCATION:	314 County St	DATE	BEF.	AFT.	REMARKS	
OWNER:						
31-313	April 7, 1876 S from Wing St 86.7' W from E line County St 4.0' S from N line house 16.7' 1"COPPER SERVICE 8/16/2018: Lead service line replacement prophase 1, Contractor: P. Gioioso & Sons TYPE CU, Diamter linch, Water Pressure 90 Distance from main to curb stop 28' Distance curb stop to meter 41.2' Distance from curb face to curb stop 2.5' Depth of service 3.9' Total length of new pipe installed 41.2' Curb stop replaced:NO Size 3/4" Corporation replaced:NO Size 3/4" Ball valve furnished:YES Size 1" Remarks: 3/4- 1" union installed 1.0' outside			med		
			-			

