

APPLICATION No.: 24253

TAP CLEARED ✓

LOCATION: S. S. #568 Union St., E x Rotch

OWNER: John George Jr.

MEASURES: 1"

Copper

April 1, 1954

E from E line

Rotch

73.7 ft.

N from S line

Union

9.1 ft.

W from E line

House

8.2 ft.

Replaces old 5/8" Ser. #12403 to be discontinued

~~6/16/98 Biszko Cont. renewed service from the newly installed
10" ductile main to a point 2 ft. from the main. Stock supplied
by Cont. 2 ft. 3/4" copper tubing, 1" x 1" cop-cop to
cop-cplg., comp; 1" Corp. tap; Contractor to
maintain cut.~~

6/16/98 Biszko Cont. renewed service from the newly installed 10"
ductile main to a point 2 ft. from the main. Stock supplied by Cont.
2 ft. 3/4" copper tubing; 1" x 1" cop-cop cplg., comp; 1" Corp. tap;
Contractor to maintain cut.

2/22/99 M Pavao Const. renewed from main to property line. Stock:
18 ft. 1" copper tubing; 1" curb stop; Caldwell stop box; 1" x 1"
cop-cop cplg., comp; 3/4" x 1" Fig. 413 M Pavao Cont. to
maintain cut.

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 12403

TAP CLEARED

LOCATION: 568 Union

OWNER: CL. Huretzlisy

MEASURES: 5/8"

E from	Rotch	61.0 ft.
N from S line	Union	9.0 ft.
E from W line	house	16.3 ft.
off at curb		

6-16-98 Biszko Cont renewed service from the newly installed 10" ductile main to a point from the main. Stock supplied by Contractor: 2 ft. - 3/4" Copper tubing, 1 - 1" x 1" cop to cop. cplg., comp., 1 - 1" Corporation tap, Contractor to maintain cut.

2-22-99 M. Pavao Const. renewed from main to prop. line.
Stock: 18 ft. - 1" Copper tubing, 1" Curb Stop,
1 - Caldwell Stop Box, 1 - 1" x 1" cop to cop cplg.,
comp., 1 - 3/4" x 1" Fig. 413. M. Pavao Cont. to maintain
cut.

[illegible]

[illegible]

CHARGE OUTS

[illegible]