

APPLICATION No.: 24388

TAP CLEARED

LOCATION: Town line on Frank St.

DATE

BEF.

AFT.

REMARKS

OWNER: Town of Dartmouth

MEASURES:

2" Copper Oct. 11, 1954

S from N line Frank 5.5

E from W line Avon 17.3

E x meter pit 6 ft.
Replaces 2" Ser. # 18474 / Shut off & Discontinued.

May 18, 1999 Replaced broken 2" tapping gate valve. Service broken by Wastewater dropping vacuum into meter pit. At same time the hydrant was replaced along with 9 ft. - 6" ductile S x hydrant. Tapped this new pc. of 6" ductile with the following:
 6" x 2" Service saddle 1 - 2" Corporation tap
 3 ft. - 2" copper tubing, 1 - 2" Curb Stop, 2 ft. - 2" copper tubing, 1 - 2" x 2" cop to cop cplg. tied into existing service which goes into meter pit.

August 13, 99 Correia Plumb. & Heating installed 2" service & by pass inside meter pit - \$ 600.00

METER HISTORY

CHARGE OUTS

[illegible]