

LOCATION:

APPLICATION No.:

31-313

August 31, 2022: Contractor Roto Rooter, Inspector Percy Reynolds
Lead service renewal curb stop to meter: 3/4" Copper
W X W Line Ward St 27.5
S X N Line Allen St 6.7
E X W Line House 2.5
W X E Line House 23.0
S X S Line House 12.0
Main to property line: 30.0
Pipe inside property: 8.0

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 2537

TAP CLEARED



LOCATION: 241 Allen St.

OWNER: Walter Espinola, et ux

MEASURES: 5/8" L lead June 29, 1876

W from Ward St. 27.5 ft.

S from N line Allen St, 6.7 ft.

E from W line house 2.5 ft.

Aug 26, 1954 Renewed from curb stop to property line

7' of 3/4" copper tubing type K, soft

2 wiped joints

1 sidewalk cut: 5' x 2'

Frasier M.

Abraham

May 2, 1974 Relocated service from the 4" main to the 10" main. The 5/8" tap was abandoned in the 4" main.

26 ft. - 3/4" Copper tubing 3/4" curb stop

3/4" Corporation 3/4" cop. cplg.

Stop Box

Renewed from the main to 1/2 ft. inside curb stop.

- - -

[illegible]

CHARGE OUTS

[illegible]