

APPLICATION No.: 2549

## TAP CLEARED ✓

LOCATION: 29 Willis

OWNER: Robert Wright

MEASURES: 5/8"

W from	Pleasant	82.8 ft.
S from	Willis	7.0 ft.
W from E	house	4.6 ft.

Ser indreased to 3/4 from curb Stop into Bldg. 12/26/62

-----  
April 8, 1964 Renewed from 6" outside the curb stop to 6" inside the curb stop.

1 ft. of 3/4" copper tubing                      1 3/4" cop. to cop. stop  
2 lbs. wiping solder

-----  
Dec. 26, 1962 Renewed from the curb stop to meter inside the building  
12 ft. of 3/4" copper tubing-                      1 lb. wiping solder

-----  
Nov. 2, 1977: Renewed from main to curb stop. 21 ft.-3/4"  
copper; 1/2" x 3/4" Fig. 413; Caldwell stop box

~~\*\* Cut and Cap at main by WC Smith inspected by Percy~~

~~\*\* Reynolds on 07.09.2019~~

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

11/2/77

Tap reamed

[illegible]